

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on 31st March, 2013)

Rs. in crores

State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI & State			Total expenditure incurred (including State share)	Present Status
						GoI	State	Total		
Bihar										
Begusarai	1.1.01	65.40	08.03.10	Sewer Network, SPS and STP	17.00	4.05	4.59	8.64	7.27	Work in progress. 3000 m pipe laying completed. Physical progress - 17%
Buxar	1.1.02	74.95	08.03.10	Sewer Networks, SPS and STP	16.00	3.37	3.26	6.63	7.29	Boundry wall in progress. 7900 m pipe laying completed. Physical progress - 21%
Hajipur (Gandak)	1.1.03	113.62	08.03.10	Sewer Networks, SPS and STP	22.00	7.95	12.89	20.84	17.68	Boundry wall in progress. Pipe laying in progress. Physical progress - 16%
Munger	1.1.04	187.89	20.05.10	Sewer Networks, SPS and STP	27.00	20.00	15.41	35.41	12.55	Work in progress. 6500 m pipe laying completed. procurement of RCC pipe in progress. Physical progress - 15%
Sub Total		441.86			82.00	35.37	36.15	71.52	44.79	