

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on 30th June, 2013)										
Rs. in crores										
State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI & State			Total expenditure incurred (including State share)	Present Status
						GoI	State	Total		
Bihar										
Begusarai	1.1.01	65.40	08.03.10	Sewer Network, SPS and STP	17.00	4.05	4.59	8.64	9.10	Work in progress. 5 Km pipe laying and 135 manholes completed. Physical progress - 19%
Buxar	1.1.02	74.95	08.03.10	Sewer Networks, SPS and STP	16.00	3.37	3.26	6.63	7.29	Boundry wall completed. 13 KM pipe laying and 235 manholes completed. Physical progress - 22%
Hajipur (Gandak)	1.1.03	113.62	08.03.10	Sewer Networks, SPS and STP	22.00	7.95	12.89	20.84	21.17	Boundry wall in progress. 9 KM pipe laying and 100 manholes completed. Physical progress - 18%
Munger	1.1.04	187.89	20.05.10	Sewer Networks, SPS and STP	27.00	20.00	15.41	35.41	31.05	8 KM pipe laying and 390 manholes completed. Physical progress - 16% Procurement of RCC pipe in progress.
Sub Total		441.86			82.00	35.37	36.15	71.52	68.61	