

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As of September, 2012)

Rs. in crores

State/ Town	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI & State	Total expenditure incurred (including State share)	Present Status
Bihar							
Begusarai	65.4	08.03.10	Sewer Network, SPS and STP	17	6.24	2.96	Work has been awarded in Oct 2011 and is at initial stage of implementation
Buxar	74.95	08.03.10	Sewer Networks, SPS and STP	16	5.19	0.07	-do-
Hajipur	113.62	08.03.10	Sewer Networks, SPS and STP	22	12.25	8.67	-do-
Munger	187.89	20.05.10	Sewer Networks, SPS and STP	27	26.84	12.28	-do-
Sub Total	441.86			82	50.52	23.98	