

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As of December, 2012)										
										Rs. in crores
State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI & State			Total expenditure incurred (including State share)	Present Status
						GoI	State	Total		
Uttarakhand										
Badrinath	1.1.01	4.62	22.08.08	Sewerage Treatment Plan (STP) at Badrinath	3.00	0.50	0.00	0.50	0.00	STP works are held up due to adverse weather conditions.
Badrinath	1.1.02	7.26	16.10.08	Interception and Diversion (I&D)		1.50	0.00	1.50	0.87	Sewerage work : 12% progress achieved. Permission of BRO for laying sewer line awaited.
Karanprayag	1.1.03	3.49	24.12.08	Sewerage Treatment Plan (STP) at Karanprayag	1.40	0.41	0.00	0.41	0.00	STP works could not be started due to dispute over land.
Deoprayag	1.1.04	7.27	08.07.09	Interception and Diversion (I&D)		3.30	0.00	3.30	1.69	Sewerage work : 35% progress achieved. Permission of BRO for laying sewer line awaited.
Karanprayag	1.1.05	5.32	20.07.09	Interception and Diversion (I&D)		1.50	0.00	1.50	1.03	Sewerage work : 13% progress achieved. Permission of BRO
Deoprayag	1.1.06	3.66	22.07.09	Sewerage Treatment Plan (STP) at Deoprayag	1.40	1.82	0.00	1.82	0.00	Land dispute resolved. Site development work completed. Design under vetting with TPI.
Rudraprayag	1.1.07	7.92	22.09.09	Interception and Diversion (I&D)		1.00	0.00	1.00	0.35	Sewerage work : 5% progress achieved. Permission of BRO & PWD for laying sewer line awaited.
Rudraprayag	1.1.08	4.70	22.09.09	Sewerage Treatment Plan (STP) at Rudraprayag	3.00	0.50	0.00	0.50	0.00	STP works could not be started due to dispute over land. Proposal initiated to DM, Rudraprayag to set up STP on Govt. land.
Joshimath	1.1.09	9.61	17.03.10	Interception and Diversion (I&D)		3.00	0.00	3.00	1.26	I&D Works : 10% progress achieved
Gopeshwar	1.1.10	10.18	18.03.10	Interception and Diversion (I&D)		6.90	0.00	6.90	5.41	I & D Works : 43% progress achieved
Rishikesh	1.1.11	7.23	23.03.11	Sewerage Scheme at Triveni Ghat		1.22	0.84	2.06	1.65	41% progress achieved
Tehri	1.1.12	24.12	23.03.11	Sewerage system and STP for Tapovan area	3.50	4.80	0.44	5.24	2.48	33.50% progress achieved
Haridwar	1.1.13	24.84	23.03.11	Sewerage Scheme at Ahbab Nagar Jwalapur Zone E-2 at Haridwar		5.36	1.38	6.74	5.45	44% progress achieved
Haridwar	1.1.14	24.91	23.03.11	Construction of 18 mld STP at sarai Haridwar	18.00	5.62	0.00	5.62	3.06	65% progress achieved
Uttarkashi	1.1.15	10.48	23.03.11	Sewerage System and STP for Gangotri Dham	1.00	1.34	2.00	3.34	3.26	39% progress achieved
Sub Total		155.61			31.30	38.77	4.66	43.43	26.50	