

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As of December, 2012)

Rs. in crores

State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI & State			Total expenditure incurred (including State share)	Present Status
						GoI	State	Total		
Bihar										
Begusarai	1.1.01	65.40	08.03.10	Sewer Network, SPS and STP	17.00	4.05	2.19	6.24	7.27	Work has been awarded in Oct 2011 and is at initial stage of implementation.
Buxar	1.1.02	74.95	08.03.10	Sewer Networks, SPS and STP	16.00	3.37	1.82	5.19	5.44	-do-
Hajipur	1.1.03	113.62	08.03.10	Sewer Networks, SPS and STP	22.00	7.95	4.30	12.25	17.68	-do-
Munger	1.1.04	187.89	20.05.10	Sewer Networks, SPS and STP	27.00	20.00	6.84	26.84	12.55	-do-
Sub Total		441.86			82.00	35.37	15.15	50.52	42.94	

Note: Additional State release of Rs. 5.84 crore has been made for land acquisition