

**Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As of December, 2012)**

Rs. in crores

State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (mld)	Fund released by GoI & State			Total exp incurred (incl state share) till Mar 2012	Present Status
						GoI	State	Total		
<b>West Bengal</b>										
Kolkata	5.1.01	10.23	27.01.10	Prevention of pollution of Beliaghata Circular Canal joining Ganga		6.50	2.79	9.29	5.36	62% progress achieved
Kolkata	5.1.02	13.96	27.01.10	Development of Ghats		8.42	3.61	12.03	6.91	88 % progress achieved
Bansberia	5.1.03	12.12	27.01.10	Development of Ghats		8.44	3.62	12.06	9.70	97% progress achieved
Howrah	5.1.04	5.00	27.01.10	Development of Electric Crematoria		2.92	1.25	4.17	0.96	50% progress achieved
Kolkata	5.1.05	14.00	29.01.10	RFD & Electric Crematoria at Nimtolaghat		7.00	3.00	10.00	0.00	1% progress achieved
Kolkata	5.1.06	8.82	29.01.10	Resuscitation of Chetla Boat Canal joining Ganga		5.93	2.54	8.47	7.91	93% progress achieved
Serampore	5.1.07	4.07	29.01.10	Development of Ghats		2.00	0.86	2.86	3.44	100% progress achieved
Khardah	5.1.08	3.56	01.02.10	Development of Ghats		1.77	0.76	2.53	3.46	100% progress achieved
Naihati	5.1.09	11.59	01.02.10	Development of Ghats		8.12	3.48	11.6	10.51	100% progress achieved
Chandannagar	5.1.10	4.94	01.02.10	Development of Ghats		2.77	1.19	3.96	4.28	100% progress achieved
Howrah	5.1.11	8.99	02.02.10	Development of Ghats		5.93	2.55	8.48	7.24	95% progress achieved
Baidyabati	5.1.12	5.05	02.02.10	Development of Ghats		3.3	1.42	4.72	3.50	95 % progress achieved
Rishra	5.1.13	3.44	03.02.10	Development of Ghats		1.98	0.85	2.83	2.33	100% progress achieved

Panihati	5.1.14	12.76	24.06.10	Development of 16 Ghats		6.69	2.87	9.56	12.11	100% progress achieved
Kamarhati	5.1.15	13.72	24.06.10	Development of 13 Ghats		6.87	2.94	9.81	9.23	95% progress achieved
Bally	5.1.16	5.32	29.06.10	Development of 7 Ghats		3.42	1.46	4.88	4.81	100% progress achieved
Titagarh	5.1.17	1.86	29.06.10	Development of 4 Ghats		0.91	0.39	1.3	1.84	100% progress achieved
Maheshtala	5.1.18	9.57	16.11.10	RFD & EC		1.58	0.68	2.26	5.94	95% progress achieved
North Barrackpore	5.1.19	6.66	22.02.11	RFD		1.17	0.50	1.67	4.14	75% progress achieved
Konnagar	5.1.20	5.91	22.02.11	RFD		0.96	0.41	1.37	4.10	85% progress achieved
Hoogly-Chinsurah	5.1.21	13.08	22.02.11	RFD & EC		2.12	0.91	3.03	6.08	75% progress achieved
Halisahar	5.1.22	14.66	22.02.11	RFD & EC		2.38	1.02	3.40	6.54	85% progress achieved
Budge-Budge	5.1.23	5.39	22.02.11	RFD		0.87	0.37	1.24	2.77	80% progress achieved
Gayeshpur	5.1.24	168.67	22.02.11	Sewerage system & STP	8.23	28.00	12.00	40.00	0.08	Bidding stage
Uttarpara-Kotrung	5.1.25	9.65	22.02.11	RFD		1.56	0.67	2.23	7.10	80% progress achieved
Kalyani	5.1.26	57.87	01.03.11	Sewerage system & STP	5.00	8.45	3.62	12.07	0.47	Bidding stage
Bhatpara	5.1.27	228.52	01.03.11	Sewerage system & STP	31.00	36.42	15.6	52.02	0.67	Bidding stage
<b>Sub Total</b>		<b>659.41</b>			<b>44.23</b>	<b>166.48</b>	<b>71.36</b>	<b>237.84</b>	<b>131.48</b>	