

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on 30th June, 2013)										
Rs. in crores										
State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI & State			Total expenditure incurred (including State share)	Present Status
						GoI	State	Total		
Uttarakhand										
Badrinath	1.1.01	4.62	22.08.08	Sewerage Treatment Plan (STP) at Badrinath	3.00	0.50	0.00	0.50	0.00	Work held up due to heavy flood/Natural calamity. Expected to be completed by November 2014. Physical progress : Nil
Badrinath	1.1.02	7.26	16.10.08	Interception and Diversion (I&D)		1.50	0.00	1.50	0.87	Sewerage work : 12.59% progress achieved. Work held up due to adverse weather condition. Expected to be completed by November 2014.
Karanprayag	1.1.03	3.49	24.12.08	Sewerage Treatment Plan (STP) at Karanprayag	1.40	0.41	0.00	0.41	0.00	STP works stopped due to dispute over land. Expected to be completed by December 2014. Physical progress: Nil
Deoprayag	1.1.04	7.27	08.07.09	Interception and Diversion (I&D)		3.30	0.00	3.30	1.90	Sewerage work : 39.09% progress achieved. Permission of BRO for laying sewer line awaited. Work held up due to heavy rain. Expected to be completed by December 2014.
Karanprayag	1.1.05	5.32	20.07.09	Interception and Diversion (I&D)		1.50	0.00	1.50	1.03	Sewerage work : 13.35% progress achieved. Work held up due to heavy flood/Natural calamity. Expected to be completed by December 2014.
Deoprayag	1.1.06	3.66	22.07.09	Sewerage Treatment Plan (STP) at Deoprayag	1.40	1.82	0.00	1.82	0.14	5.56% progress achieved. Work held up due to heavy flood/Natural calamity. Expected to be completed by June 2014.
Rudraprayag	1.1.07	7.92	22.09.09	Interception and Diversion (I&D)		1.00	0.00	1.00	0.64	Sewerage work : 11.76% progress achieved. Work held up due to heavy rain. Expected to be completed by December 2014.
Rudraprayag	1.1.08	4.70	22.09.09	Sewerage Treatment Plan (STP) at Rudraprayag	3.00	0.50	0.00	0.50	0.00	Land being arranged in consultation with the DM, Rudraprayag and the Forest Deptt. to set up STP on Govt. land. Expected to be completed by December 2014. Physical progress: Nil
Joshimath	1.1.09	9.61	17.03.10	Interception and Diversion (I&D)		3.00	0.00	3.00	1.73	11.46% progress achieved. Work held up due to adverse weather condition. Expected to be completed by December 2014.
Gopeshwar	1.1.10	10.18	18.03.10	Interception and Diversion (I&D)		6.90	0.00	6.90	6.77	61.55% progress achieved. Work held up due to heavy rain. Expected to be completed by December 2014.
Rishikesh	1.1.11	7.23	23.03.11	Sewerage Scheme at Triveni Ghat		1.22	0.98	2.20	1.94	60% progress achieved. Expected to be completed by September, 2013.
Tehri	1.1.12	24.12	23.03.11	Sewerage system and STP for Tapovan area	3.50	6.61	0.98	7.59	6.32	68% progress achieved. Expected to be completed by October, 2013.
Haridwar	1.1.13	24.84	23.03.11	Sewerage Scheme at Ahbab Nagar Jwalapur Zone E-2 at Haridwar		7.01	2.89	9.90	8.56	62% progress achieved. Expected to be completed by September 2013.
Haridwar	1.1.14	24.91	23.03.11	Construction of 18 mld STP at Sarai Haridwar	18.00	8.75	2.71	11.46	10.75	90% progress achieved. Expected to be completed by September, 2013.
Uttarkashi	1.1.15	10.48	23.03.11	Sewerage System and STP for Gangotri Dham	1.00	2.79	2.00	4.79	4.11	42% progress achieved. Work held up due to heavy flood/Natural calamity. Expected to be completed by April 2014.
Sub Total		155.61			31.30	46.81	9.56	56.37	44.75	