

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on 30th June, 2013)

Rs. in crores

State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (mld)	Fund released by GoI & State			Total exp incurred (incl state share)	Present Status
						GoI	State	Total		
West Bengal										
Kolkata	5.1.01	10.23	27.01.10	Prevention of pollution of Beliaghata Circular Canal joining Ganga		6.50	2.79	9.29	5.97	71% progress achieved, will be completed within September, 2013
Kolkata	5.1.02	13.96	27.01.10	Development of Ghats		8.42	3.61	12.03	13.43	100 % progress achieved, completed.
Bansberia	5.1.03	12.12	27.01.10	Development of Ghats		8.44	3.62	12.06	10.70	98% progress achieved, will be completed within August, 2013.
Howrah	5.1.04	5.00	27.01.10	Development of Electric Crematoria		2.92	1.25	4.17	1.80	50% progress achieved, will be completed within October, 2013.
Kolkata	5.1.05	14.00	29.01.10	RFD & Electric Crematoria at Nimtolaghat		7.00	3.00	10.00	10.60	34% progress achieved, will be completed within June, 2014.
Kolkata	5.1.06	8.83	29.01.10	Resuscitation of Chetla Boat Canal joining Ganga		5.93	2.54	8.47	9.3	98% progress achieved, will be completed within July, 2013.
Serampore	5.1.07	4.07	29.01.10	Development of Ghats		2.00	0.86	2.86	3.54	100% progress achieved, completed.
Khardah	5.1.08	3.56	01.02.10	Development of Ghats		1.77	0.76	2.53	3.46	100% progress achieved, completed.
Naihati	5.1.09	11.59	01.02.10	Development of Ghats		8.12	3.48	11.6	10.56	100% progress achieved, completed.
Chandannagar	5.1.10	4.94	01.02.10	Development of Ghats		2.77	1.19	3.96	4.28	100% progress achieved, completed.
Howrah	5.1.11	9.00	02.02.10	Development of Ghats		5.93	2.55	8.48	7.68	96% progress achieved, will be completed within July, 2013.
Baidyabati	5.1.12	5.05	02.02.10	Development of Ghats		3.30	1.42	4.72	4.09	100 % progress achieved, completed.
Rishra	5.1.13	3.44	03.02.10	Development of Ghats		1.98	0.85	2.83	2.33	100% progress achieved, completed.

Panihati	5.1.14	12.76	24.06.10	Development of 16 Ghats		6.69	2.87	9.56	12.27	100% progress achieved, completed.
Kamarhati	5.1.15	13.72	24.06.10	Development of 13 Ghats		6.87	2.94	9.81	9.70	96% progress achieved, will be completed within October, 2013.
Bally	5.1.16	5.32	29.06.10	Development of 7 Ghats		3.42	1.46	4.88	4.99	100% progress achieved, completed.
Titagarh	5.1.17	1.87	29.06.10	Development of 4 Ghats		0.91	0.39	1.3	1.84	100% progress achieved, completed.
Maheshtala	5.1.18	9.58	16.11.10	RFD & EC		1.58	0.68	2.26	6.62	95% progress achieved, will be completed within October, 2013.
North Barrackpore	5.1.19	6.66	22.02.11	RFD		1.17	0.50	1.67	4.45	100% progress achieved, completed.
Konnagar	5.1.20	5.91	22.02.11	RFD		0.96	0.41	1.37	4.79	100% progress achieved, completed.
Hoogly-Chinsurah	5.1.21	13.08	22.02.11	RFD & EC		2.12	0.91	3.03	7.59	80% progress achieved, will be completed within October, 2013.
Halisahar	5.1.22	14.66	22.02.11	RFD & EC		2.38	1.02	3.40	8.08	85% progress achieved, will be completed within October, 2013.
Budge-Budge	5.1.23	5.39	22.02.11	RFD		0.87	0.37	1.24	3.98	85% progress achieved, will be completed within October, 2013.
Gayeshpur	5.1.24	168.67	22.02.11	Sewerage system & STP	8.23	28.00	12.00	40.00	0.08	Tender (2nd call) already invited. To be completed by December, 2015
Uttarpara-Kotrung	5.1.25	9.65	22.02.11	RFD		1.56	0.67	2.23	7.44	100% progress achieved, completed.
Kalyani	5.1.26	57.87	01.03.11	Sewerage system & STP	5.00	8.45	3.62	12.07	0.63	Fresh tender (3rd call) already invited. To be completed by December, 2016
Bhatpara	5.1.27	228.52	01.03.11	Sewerage system & STP	31.00	36.42	15.60	52.02	0.68	Work order issued. To be completed
Sub Total		659.45			44.23	166.48	71.36	237.84	160.88	