

**Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on 31st March, 2013)**

Rs. in crores

State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (mld)	Fund released by GoI & State			Total exp incurred (incl state share)	Present Status
						GoI	State	Total		
<b>West Bengal</b>										
Kolkata	5.1.01	10.23	27.01.10	Prevention of pollution of Beliaghata Circular Canal joining Ganga		6.50	2.79	9.29	5.97	65% progress achieved, will be completed within June, 2013
Kolkata	5.1.02	13.96	27.01.10	Development of Ghats		8.42	3.61	12.03	10.20	100 % progress achieved, completed.
Bansberia	5.1.03	12.12	27.01.10	Development of Ghats		8.44	3.62	12.06	10.56	97% progress achieved, will be completed within March, 2013.
Howrah	5.1.04	5.00	27.01.10	Development of Electric Crematoria		2.92	1.25	4.17	1.80	50% progress achieved, will be completed within July, 2013.
Kolkata	5.1.05	14.00	29.01.10	RFD & Electric Crematoria at Nimtolaghat		7.00	3.00	10.00	4.53	23% progress achieved, will be completed within June, 2014.
Kolkata	5.1.06	8.83	29.01.10	Resuscitation of Chetla Boat Canal joining Ganga		5.93	2.54	8.47	7.97	94% progress achieved, will be completed within June, 2013.
Serampore	5.1.07	4.07	29.01.10	Development of Ghats		2.00	0.86	2.86	3.46	100% progress achieved, completed.
Khardah	5.1.08	3.56	01.02.10	Development of Ghats		1.77	0.76	2.53	3.46	100% progress achieved, completed.
Naihati	5.1.09	11.59	01.02.10	Development of Ghats		8.12	3.48	11.6	10.56	100% progress achieved, completed.
Chandannagar	5.1.10	4.94	01.02.10	Development of Ghats		2.77	1.19	3.96	4.28	100% progress achieved, completed.
Howrah	5.1.11	9.00	02.02.10	Development of Ghats		5.93	2.55	8.48	7.56	95% progress achieved, will be completed within July, 2013.
Baidyabati	5.1.12	5.05	02.02.10	Development of Ghats		3.30	1.42	4.72	3.93	100 % progress achieved, completed.
Rishra	5.1.13	3.44	03.02.10	Development of Ghats		1.98	0.85	2.83	2.33	100% progress achieved, completed.

Panihati	5.1.14	12.76	24.06.10	Development of 16 Ghats		6.69	2.87	9.56	12.22	100% progress achieved, completed.
Kamarhati	5.1.15	13.72	24.06.10	Development of 13 Ghats		6.87	2.94	9.81	9.44	95% progress achieved, will be completed within May, 2013.
Bally	5.1.16	5.32	29.06.10	Development of 7 Ghats		3.42	1.46	4.88	4.88	100% progress achieved, completed.
Titagarh	5.1.17	1.87	29.06.10	Development of 4 Ghats		0.91	0.39	1.3	1.84	100% progress achieved, completed.
Maheshtala	5.1.18	9.58	16.11.10	RFD & EC		1.58	0.68	2.26	6.62	95% progress achieved, will be completed within May, 2013.
North Barrackpore	5.1.19	6.66	22.02.11	RFD		1.17	0.50	1.67	4.26	100% progress achieved, completed.
Konnagar	5.1.20	5.91	22.02.11	RFD		0.96	0.41	1.37	4.27	100% progress achieved, completed.
Hoogly-Chinsurah	5.1.21	13.08	22.02.11	RFD & EC		2.12	0.91	3.03	6.82	75% progress achieved, will be completed within July, 2013.
Halisahar	5.1.22	14.66	22.02.11	RFD & EC		2.38	1.02	3.40	7.06	85% progress achieved, will be completed within July, 2013.
Budge-Budge	5.1.23	5.39	22.02.11	RFD		0.87	0.37	1.24	3.88	80% progress achieved, will be completed within June, 2013.
Gayeshpur	5.1.24	168.67	22.02.11	Sewerage system & STP	8.23	28.00	12.00	40.00	0.08	Tender approved by WTC, KMDA. LOI will be issued after formation of SPV between the Joint Venture Partners.
Uttarpara-Kotrung	5.1.25	9.65	22.02.11	RFD		1.56	0.67	2.23	7.24	100% progress achieved, completed.
Kalyani	5.1.26	57.87	01.03.11	Sewerage system & STP	5.00	8.45	3.62	12.07	0.63	Fresh tender (3rd call) will be invited.
Bhatpara	5.1.27	228.52	01.03.11	Sewerage system & STP	31.00	36.42	15.60	52.02	0.68	LOI issued.
<b>Sub Total</b>		<b>659.45</b>			<b>44.23</b>	<b>166.48</b>	<b>71.36</b>	<b>237.84</b>	<b>146.53</b>	