

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As of September, 2012)

Rs. in crores

State/ Town	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (mld)	Fund released by GoI & State	Total exp incurred (incl state share) till Mar 2012	Present Status
West Bengal							
Baidyabati	5.05	02.02.10	Development of Ghats		166.48 (GOI), 71.36 (State)	3.3	95 % progress achieved.
Bansberia	12.12	27.01.10	Development of Ghats			9.45	95% progress achieved
Kolkata	10.23	27.01.10	Prevention of pollution of Beliaghata Circular Canal joining Ganga			5.3	59% progress achieved
Chandannagar	4.94	01.02.10	Development of Ghats			4.28	100% progress achieved
Kolkata	8.82	28.01.10	Resuscitation of Chetla Boat Canal joining Ganga			7.91	93% progress achieved
Howrah	5	27.01.10	Development of Electric Crematoria			0.83	45% progress achieved
Khardah	3.56	01.02.10	Development of Ghats			3.46	100% progress achieved
Kolkata	13.96	27.01.10	Development of Ghats			6.91	84 % progress achieved
Naihati	11.59	01.02.10	Development of Ghats			10.51	95% progress achieved
Kolkata	14	29.01.10	RFD & Electric Crematoria at Nimtolaghat			0	Nil
Howrah	8.99	02.02.10	Development of Ghats			6.47	95% progress achieved
Rishra	3.44	03.02.10	Development of Ghats			2.33	100% progress achieved
Serampore	4.07	29.01.10	Development of Ghats			3.44	100% progress achieved

Panihati	12.76	24.06.10	Development of 16 Ghats			11.44	100% progress achieved
Kamarhati	13.72	24.06.10	Development of 13 Ghats			9.22	95% progress achieved
Bally	5.32	29.06.10	Development of 7 Ghats			4.72	100% progress achieved
Titagarh	1.86	29.06.10	Development of 4 Ghats			1.81	100% progress achieved
Maheshtala	9.57	16.11.10	RFD & EC			5.94	90% progress achieved
Budge-Budge	5.39	22.02.11	RFD			2.14	65% progress achieved
Halisahar	14.66	22.02.11	RFD & EC			5.77	80% progress achieved
Hoogly-Chinsurah	13.081	22.02.11	RFD & EC			5.36	70% progress achieved
North Barrackpore	6.66	22.02.11	RFD			3.1	55% progress achieved
Uttarpara-Kotrung	9.65	22.02.11	RFD			5.64	65% progress achieved
Konnagar	5.91	22.02.11	RFD			2.72	65% progress achieved
Gayeshpur	168.67	01.03.11	Sewerage system & STP	8.23		0.08	Bidding stage
Bhatpara	228.52	01.03.11	Sewerage system & STP	31		0.68	-do-
Kalyani	57.87	01.03.11	Sewerage system & STP	5		0.38	-do-
Sub Total	659.411			44.23	237.84	123.19	