

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As of December, 2012)

Rs. in crores

State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP capacity to be created (in MLD)	Funds released by GoI & State			Total expenditure incurred (including State share)	Present Status
						GoI	State	Total		
Uttar Pradesh										
Allahabad	2.1.01	305.34	6.5.2010	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga	105.00	163.6	70.11	233.71	194.09	Works under implementation, 66 % progress achieved.
Varanasi	2.2.01	496.90	14.7.2010	JICA assisted Ganga Action Plan Phase-II Project at Varanasi	140.00	60.00	10.59	70.59	32.49	Tender is being finalized.
Allahabad	2.1.02	142.00	22.2.2011	Sewerage work in Swerage District-E	-NIL-	46.5	19.93	66.43	66.43	Works under implementation. 56% progress achieved.
Garmukteshwar	2.1.03	46.51	24.2.2011	Sewerage system & STP works	9.00	15.38	6.59	21.97	15.79	Works under implementation. 30% progress achieved.
Moradabad (Ramganga)	2.1.04	279.91	24.2.2011	Sewerage system & STP works (Phase I)	58.00	44.96	19.27	64.23	39.6	Works under implementation. 10% progress achieved.
Kannauj	2.1.05	43.66	24.2.2011	Sewerage system & STP works (Phase II)	1.00	7.25	3.11	10.36	8.02	Works under implementation.20% progress achieved.
Varanasi	2.1.06	27.28	29.3.2011/ 29.8.2011	Development of area around Assi Ghat	-NIL-	4.26	1.83	6.09	0.26	Work under implementation through C&DS wing of
Sub Total		1341.60			313.00	341.95	131.43	473.38	356.68	