

Progress status of NGRBA Projects in the Basin States (As on June, 2012)

Rs. in crores									
S. No.	State	Total Sanctioned costs	STP capacity (in mld)	Total release of fund (GoI & State)	Total Expenditure(GoI & State)	No. of projects not started	No. of projects started	No. of projects completed	Total No. of projects
1	Uttarakhand (15 projects in 11 towns)	155.6	31.3	37.23	18.29	4	11	0	15
2	Uttar Pradesh (7 projects in 5 towns)	1341.6	313	257.64	244.61	2	5	0	7
3	Bihar(4 projects in 4 towns)	441.86	82	35.37	23.754	0	4	0	4
4	West Bengal (27 projects in 23 towns)	659.41	44.23	166.48	104.72	4	17	6	27
	TOTAL	2598.47	470.53	496.72	391.374	10	37	6	53

List of NGRBA Projects not started in the Basin States (As on June, 2012)

S. No.	State	No. of projects not started	Name of the projects not started
1	Uttarakhand (15 projects in 11 towns)	4	1. STP at Badrinath 2. STP at Rudraprayag 3. STP at Karanprayag 4. STP at Deoprayag
2	Uttar Pradesh (7 projects in 5 towns)	2	1. Sewerage system, STP, community toilet complexes, dhobi ghats, PP&A at Varanasi 2. Development of area around Assi Ghat at Varanasi
3	Bihar(4 projects in 4 towns)	0	--
4	West Bengal (27 projects in 23 towns)	4	1. River Front Development (RFD) and Electric Crematoria at Nimtolaghat at Kolkata 2. Sewerage system & STP at Gayeshpur 3. Sewerage system & STP at Bhatpara 4. Sewerage system & STP at Kalyani
	TOTAL	10	

List of NGRBA Projects started (on-going) in the Basin States (As on June, 2012)			
S. No.	State	No. of projects started	Name of the projects started (on-going)
1	Uttarakhand (15 projects in 11 towns)	11	<ol style="list-style-type: none"> 1. Sewer networks at Badrinath. 2. Sewerage networks at Rudraprayag. 3. Sewerage networks at Karanprayag. 4. Sewerage networks at Deoprayag 5. Interception and Diversion at Joshimath 6. Interception and Diversion at Gopeshwar 7. Sewerage Scheme at Triveni Ghat, Rishikesh 8. Sewerage Scheme at Ahbab Nagar (Jwalapur), Haridwar 9. STP for Zone-II Jwalapur, Haridwar 10. Sewerage system and STP for Tapovan area, Tehri 11. Sewerage System and STP for Gangotri Dham, Uttarkashi
2	Uttar Pradesh (7 projects in 5 towns)	5	<ol style="list-style-type: none"> 1. Sewerage system, STPs, community toilet complexes, dhobi ghats, PP&A, Allahabad 2. Sewerage work in District-E, Allahabad 3. Sewerage system & STP, Garmukteshwar 4. Sewerage system & STP, Kannauj 5. Sewerage system & STP, Moradabad (Ramganga)
3	Bihar(4 projects in 4 towns)	4	<ol style="list-style-type: none"> 1. Sewer Network, SPS and STP, Begusarai 2. Sewer Network, SPS and STP, Buxar 3. Sewer Network, SPS and STP, Hajipur 4. Sewer Network, SPS and STP, Munger

4	West Bengal (27 projects in 23 towns)	17	<ol style="list-style-type: none"> 1. Development of Ghats, Baidyabati 2. Development of Ghats, Bansberia 3. Prevention of pollution of Beliaghata Circular Canal joining Ganga through interception & diversion & sewage pumping stations, Kolkata 4. Resuscitation of Chetla Boat Canal joining Ganga, Kolkata 5. Development of Electric Crematoria, Howrah 6. Development of Ghats, Kolkata 7. Development of Ghats, Naihati 8. Development of Ghats, Howrah 9. Development of 13 Ghats, Kamarhati 10. Development of 7 Ghats, Bally 11. RFD & EC at Maheshtala 12. RFD at Budge-Budge 13. RFD & EC at Halisahar 14. RFD & EC at Hoogly-Chinsurah 15. RFD at North Barrackpore 16. RFD at Uttarpara-Kotrung 17. RFD at Konnagar
	Total	37	

List of NGRBA Projects completed in the Basin States (As on June, 2012)

S. No.	State	No. of projects completed	Name of the projects completed
1	Uttarakhand (15 projects in 11 towns)	0	--
2	Uttar Pradesh (7 projects in 5 towns)	0	--
3	Bihar(4 projects in 4 towns)	0	--
4	West Bengal (27 projects in 23 towns)	6	1. Development of Ghats at Khardah
			2. Development of Ghats at Serampore
			3. Development of Ghats at Rishra
			4. Development of 4 Ghats, Titagarh
			5. Development of 16 Ghats, Panihati
			6. Development of Ghats at Chandannagar
	TOTAL	6	

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on June, 2012)							
							Rs. in crores
State/ Town	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI	Total expenditure incurred (including State share)	Present Status
Uttarakhand							
Badrinath	11.88	16.10.08	Sewer networks and STP	3		0.68	Sewerage work at initial stage of implementation. STP works are to be awarded.
Rudraprayag	12.62	22.09.09	Sewer networks and STP	3		0.24	-do-
Karanprayag	8.81	24.12.08	Sewer networks and STP	1.4		0.97	-do-
Deoprayag	10.93	22.07.09	Sewer networks and STP	1.4		1.57	-do-
Joshimath	9.61	17.03.10	Interception and Diversion			0.72	Work in progress
Gopeshwar	10.18	18.03.10	Interception and Diversion			4.02	-do-
Rishikesh	7.23	23.03.11	Sewerage Scheme at Triveni Ghat			0.85	Work awarded and at initial stage of implementation.
Haridwar	24.84	23.03.11	Sewerage Scheme at Ahbab Nagar (Jwalapur)			3.99	-do-
Haridwar	24.91	23.03.11	STP for Zone-II Jawalapur	18		0.2	-do-
Tehri	24.12	23.03.11	Sewerage system and STP for Tapovan area	3.5		1.93	-do-
Uttarkashi	10.48	23.03.11	Sewerage System and STP for Gangotri Dham	1	3.12	-do-	
Sub Total	155.61			31.3	32.57	18.29	

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on June, 2012)							
Rs. in crores							
State/ Town	Project cost	Date of Sanction	Nature of works	STP capacity to be created (in MLD)	Funds released by GoI	Total expenditure incurred (including State share)	Present Status
Uttar Pradesh							
Allahabad	305.34	6.5.2010	Sewerage system, STPs, community toilet complexes, dhobi ghats, PP&A	105	110.16	131.11	Works under implementation.
Allahabad	142	22.2.2011	Sewerage work in District-E	-NIL-	23.32	33.32	Works under implementation.
Varanasi	496.9	14.7.2010	Sewerage system, STP, community toilet complexes, dhobi ghats, PP&A	140	60	32.49	Bidding Stage
Varanasi	27.28	29.3.2011	Development of area around Assi Ghat	-NIL-	4.26	0.26	Work under implementation through C&DS wing of UPJN.
Garmukteshwar	46.51	24.2.2011	Sewerage system & STP	9	7.69	9.77	Works under implementation.
Kannauj	43.66	24.2.2011	Sewerage system & STP	1	7.25	6.54	Works under implementation.
Moradabad (Ramganga)	279.91	24.2.2011	Sewerage system & STP	58	44.96	30.92	Works under implementation.
Sub Total	1341.6			313	257.64	244.41	

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on June, 2012)							
Rs. in crores							
State/ Town	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI	Total expenditure incurred (including State share)	Present Status
Bihar							
Begusarai	65.4	08.03.10	Sewer Network, SPS and STP	17	4.05	2.895	Work has been awarded in Oct 2011 and is at initial stage of implementation
Buxar	74.95	08.03.10	Sewer Networks, SPS and STP	16	3.37	0.025	-do-
Hajipur	113.62	08.03.10	Sewer Networks, SPS and STP	22	7.95	8.554	-do-
Munger	187.89	20.05.10	Sewer Networks, SPS and STP	27	20	12.28	-do-
Sub Total	441.86			82	35.37	23.754	

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on June, 2012)							
Rs. in crores							
State/ Town	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (mld)	Fund released by GoI	Total exp incurred (incl state share) till Mar 2012	Present Status
West Bengal							
Baidyabati	5.05	02.02.10	Development of Ghats			2.59	90 % progress achieved.
Bansberia	12.12	27.01.10	Development of Ghats			8.93	95% progress achieved
Kolkata	10.23	27.01.10	Prevention of pollution of Beliaghata Circular Canal joining Ganga			5.3	58% progress achieved
Chandannagar	4.94	01.02.10	Development of Ghats			4.26	100% progress achieved
Kolkata	8.82	28.01.10	Resuscitation of Chetla Boat Canal joining Ganga			5.07	93% progress achieved
Howrah	5	27.01.10	Development of Electric Crematoria			0.61	35% progress achieved
Khardah	3.56	01.02.10	Development of Ghats			3.44	100% progress achieved
Kolkata	13.96	27.01.10	Development of Ghats			4.21	75% progress achieved
Naihati	11.59	01.02.10	Development of Ghats			10.08	95% progress achieved
Kolkata	14	29.01.10	RFD & Electric Crematoria at Nimtolaghat			0	Nil
Howrah	8.99	02.02.10	Development of Ghats			5.56	95% progress achieved
Rishra	3.44	03.02.10	Development of Ghats			2.33	100% progress achieved
Serampore	4.07	29.01.10	Development of Ghats			3.24	100% progress achieved
Panihati	12.76	24.06.10	Development of 16 Ghats			11.14	100% progress achieved
Kamarhati	13.72	24.06.10	Development of 13 Ghats			8.00	95% progress achieved
Bally	5.32	29.06.10	Development of 7 Ghats			4.02	98% progress achieved
Titagarh	1.86	29.06.10	Development of 4 Ghats			1.78	100% progress achieved
Maheshtala	9.57	16.11.10	RFD & EC			5.24	75% progress achieved
Budge-Budge	5.39	22.02.11	RFD			1.10	30% progress achieved
Halisahar	14.66	22.02.11	RFD & EC			4.02	50% progress achieved
Hoogly-Chinsurah	13.081	22.02.11	RFD & EC			4.02	50% progress achieved
North Barrackpore	6.66	22.02.11	RFD			2.48	40% progress achieved
Uttarpara-Kotrung	9.65	22.02.11	RFD			4.34	50% progress achieved
Konnagar	5.91	22.02.11	RFD			1.82	50% progress achieved
Gayeshpur	168.67	01.03.11	Sewerage system & STP	8.23		0.08	Bidding stage
Bhatpara	228.52	01.03.11	Sewerage system & STP	31		0.68	-do-
Kalyani	57.87	01.03.11	Sewerage system & STP	5		0.38	-do-
Sub Total	659.411			44.23		104.72	