

**Progress status of NGRBA Projects in the Basin States (As on March, 2012)**

Rs. in crores									
S. No.	State	Total Sanctioned costs	STP capacity (in mld)	Total release of fund (GoI & State)	Total Expenditure(GoI & State)	No. of projects not started	No. of projects started	No. of projects completed	Total No. of projects
1	Uttarakhand (15 projects in 11 towns)	155.6	31.3	32.57	16.12	4	11	0	15
2	Uttar Pradesh (7 projects in 5 towns)	1341.6	313	257.64	193.64	2	5	0	7
3	Bihar(4 projects in 4 towns)	441.86	82	35.37	17.60	0	4	0	4
4	West Bengal (27 projects in 23 towns)	659.41	44.23	166.48	90.80	4	17	6	27
	<b>TOTAL</b>	<b>2598.47</b>	<b>470.53</b>	<b>492.06</b>	<b>318.16</b>	<b>10</b>	<b>37</b>	<b>6</b>	<b>53</b>

**List of NGRBA Projects not started in the Basin States (As on March, 2012)**

<b>S. No.</b>	<b>State</b>	<b>No. of projects not started</b>	<b>Name of the projects not started</b>
1	Uttarakhand (15 projects in 11 towns)	4	1. STP at <b>Badrinath</b> 2. STP at <b>Rudraprayag</b> 3. STP at <b>Karanprayag</b> 4. STP at <b>Deoprayag</b>
2	Uttar Pradesh (7 projects in 5 towns)	2	1. Sewerage system, STP, community toilet complexes, dhobi ghats, PP&A at <b>Varanasi</b> 2. Development of area around <b>Assi Ghat at Varanasi</b>
3	Bihar(4 projects in 4 towns)	0	--
4	West Bengal (27 projects in 23 towns)	4	1. River Front Development (RFD) and Electric Crematoria at <b>Nimtolaghat at Kolkata</b> 2. Sewerage system & STP at <b>Gayeshpur</b> 3. Sewerage system & STP at <b>Bhatpara</b> 4. Sewerage system & STP at <b>Kalyani</b>
	<b>TOTAL</b>	<b>10</b>	

List of NGRBA Projects started (on-going) in the Basin States (As on March, 2012)			
S. No.	State	No. of projects started	Name of the projects started (on-going)
1	Uttarakhand (15 projects in 11 towns)	11	<ol style="list-style-type: none"> <li>1. Sewer networks at <b>Badrinath</b>.</li> <li>2. Sewerage networks at <b>Rudraprayag</b>.</li> <li>3. Sewerage networks at <b>Karanprayag</b>.</li> <li>4. Sewerage networks at <b>Deoprayag</b></li> <li>5. Interception and Diversion at <b>Joshimath</b></li> <li>6. Interception and Diversion at <b>Gopeshwar</b></li> <li>7. Sewerage Scheme at <b>Triveni Ghat, Rishikesh</b></li> <li>8. Sewerage Scheme at <b>Ahbab Nagar (Jwalapur), Haridwar</b></li> <li>9. STP for <b>Zone-II Jwalapur, Haridwar</b></li> <li>10. Sewerage system and STP for <b>Tapovan area, Tehri</b></li> <li>11. Sewerage System and STP for <b>Gangotri Dham, Uttarkashi</b></li> </ol>
2	Uttar Pradesh (7 projects in 5 towns)	5	<ol style="list-style-type: none"> <li>1. Sewerage system, STPs, community toilet complexes, dhobi ghats, PP&amp;A, <b>Allahabad</b></li> <li>2. Sewerage work in <b>District-E, Allahabad</b></li> <li>3. Sewerage system &amp; STP, <b>Garmukteshwar</b></li> <li>4. Sewerage system &amp; STP, <b>Kannauj</b></li> <li>5. Sewerage system &amp; STP, <b>Moradabad (Ramganga)</b></li> </ol>
3	Bihar(4 projects in 4 towns)	4	<ol style="list-style-type: none"> <li>1. Sewer Network, SPS and STP, <b>Begusarai</b></li> <li>2. Sewer Network, SPS and STP, <b>Buxar</b></li> <li>3. Sewer Network, SPS and STP, <b>Hajipur</b></li> <li>4. Sewer Network, SPS and STP, <b>Munger</b></li> </ol>

4	West Bengal (27 projects in 23 towns)	17	<ol style="list-style-type: none"> <li>1. Development of Ghats, <b>Baidyabati</b></li> <li>2. Development of Ghats, <b>Bansberia</b></li> <li>3. Prevention of pollution of <b>Beliaghata Circular Canal</b> joining Ganga through interception &amp; diversion &amp; sewage pumping stations, <b>Kolkata</b></li> <li>4. Resuscitation of <b>Chetla Boat Canal</b> joining Ganga, <b>Kolkata</b></li> <li>5. Development of Electric Crematoria, <b>Howrah</b></li> <li>6. Development of Ghats, <b>Kolkata</b></li> <li>7. Development of Ghats, <b>Naihati</b></li> <li>8. Development of Ghats, <b>Howrah</b></li> <li>9. Development of 13 Ghats, <b>Kamarhati</b></li> <li>10. Development of 7 Ghats, <b>Bally</b></li> <li>11. RFD &amp; EC at <b>Maheshtala</b></li> <li>12. RFD at <b>Budge-Budge</b></li> <li>13. RFD &amp; EC at <b>Halisahar</b></li> <li>14. RFD &amp; EC at <b>Hoogly-Chinsurah</b></li> <li>15. RFD at <b>North Barrackpore</b></li> <li>16. RFD at <b>Uttarpara-Kotrung</b></li> <li>17. RFD at <b>Konnagar</b></li> </ol>
	<b>Total</b>	<b>37</b>	

**List of NGRBA Projects completed in the Basin States (As on March, 2012)**

<b>S. No.</b>	<b>State</b>	<b>No. of projects completed</b>	<b>Name of the projects completed</b>
1	Uttarakhand (15 projects in 11 towns)	0	--
2	Uttar Pradesh (7 projects in 5 towns)	0	--
3	Bihar(4 projects in 4 towns)	0	--
4	West Bengal (27 projects in 23 towns)	6	1. Development of Ghats at <b>Khardah</b>
			2. Development of Ghats at <b>Serampore</b>
			3. Development of Ghats at <b>Rishra</b>
			4. Development of 4 Ghats, <b>Titagarh</b>
			5. Development of 16 Ghats, <b>Panihati</b>
			6. Development of Ghats at <b>Chandannagar</b>
	<b>TOTAL</b>	<b>6</b>	

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on March, 2012)							
							Rs. in crores
State/ Town	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (in MLD)	Funds released by GoI	Total expenditure incurred (including State share)	Present Status
<b>Uttarakhand</b>							
Badrinath	11.88	16.10.08	Sewer networks and STP	3		0.68	Sewerage work at initial stage of implementation. STP works are to be awarded.
Rudraprayag	12.62	22.09.09	Sewer networks and STP	3		0.21	-do-
Karanprayag	8.81	24.12.08	Sewer networks and STP	1.4		0.97	-do-
Deoprayag	10.93	22.07.09	Sewer networks and STP	1.4		1.55	-do-
Joshimath	9.61	17.03.10	Interception and Diversion			0.72	Work in progress
Gopeshwar	10.18	18.03.10	Interception and Diversion			3.63	-do-
Rishikesh	7.23	23.03.11	Sewerage Scheme at Triveni Ghat			0.73	Work awarded and at initial stage of implementation.
Haridwar	24.84	23.03.11	Sewerage Scheme at Ahbab Nagar (Jwalapur)			3.04	-do-
Haridwar	24.91	23.03.11	STP for Zone-II Jawalapur	18		0.05	-do-
Tehri	24.12	23.03.11	Sewerage system and STP for Tapovan area	3.5		1.42	-do-
Uttarkashi	10.48	23.03.11	Sewerage System and STP for Gangotri Dham	1	3.12	-do-	
<b>Sub Total</b>	<b>155.61</b>			<b>31.3</b>	<b>32.57</b>	<b>16.12</b>	

<b>Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on March, 2012)</b>							
<b>Rs. in crores</b>							
<b>State/ Town</b>	<b>Project cost</b>	<b>Date of Sanction</b>	<b>Nature of works</b>	<b>STP capacity to be created (in MLD)</b>	<b>Funds released by GoI</b>	<b>Total expenditure incurred (including State share)</b>	<b>Present Status</b>
<b>Uttar Pradesh</b>							
Allahabad	305.34	6.5.2010	Sewerage system, STPs, community toilet complexes, dhobi ghats, PP&A	105	110.16	88.19	Works under implementation.
Allahabad	142	22.2.2011	Sewerage work in District-E	-NIL-	23.32	30.53	Works under implementation.
Varanasi	496.9	14.7.2010	Sewerage system, STP, community toilet complexes, dhobi ghats, PP&A	140	60	32.49	Bidding Stage
Varanasi	27.28	29.3.2011	Development of area around Assi Ghat	-NIL-	4.26	0	Work under implementation through C&DS wing of UPJN.
Garmukteshwar	46.51	24.2.2011	Sewerage system & STP	9	7.69	7.7	Works under implementation.
Kannauj	43.66	24.2.2011	Sewerage system & STP	1	7.25	6.07	Works under implementation.
Moradabad (Ramganga)	279.91	24.2.2011	Sewerage system & STP	58	44.96	28.66	Works under implementation.
<b>Sub Total</b>	<b>1341.6</b>			<b>313</b>	<b>257.64</b>	<b>193.64</b>	

<b>Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on March, 2012)</b>							
<b>Rs. in crores</b>							
<b>State/ Town</b>	<b>Project cost</b>	<b>Date of Sanction</b>	<b>Nature of works</b>	<b>STP Capacity to be created (in MLD)</b>	<b>Funds released by GoI</b>	<b>Total expenditure incurred (including State share)</b>	<b>Present Status</b>
<b>Bihar</b>							
Begusarai	65.4	08.03.10	Sewer Network, SPS and STP	17	4.05	2.89	Work has been awarded in Oct 2011 and is at initial stage of implementation
Buxar	74.95	08.03.10	Sewer Networks, SPS and STP	16	3.37	0.02	-do-
Hajipur	113.62	08.03.10	Sewer Networks, SPS and STP	22	7.95	8.55	-do-
Munger	187.89	20.05.10	Sewer Networks, SPS and STP	27	20	6.14	-do-
<b>Sub Total</b>	<b>441.86</b>			<b>82</b>	<b>35.37</b>	<b>17.60</b>	



**Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on March, 2012)**

**Rs. in crores**

State/ Town	Project cost	Date of Sanction	Nature of works	STP Capacity to be created (mld)	Fund released by GoI	Total exp incurred (incl state share) till Mar 2012	Present Status
<b>West Bengal</b>							
Baidyabati	5.05	02.02.10	Development of Ghats			2.39	90 % progress achieved.
Bansberia	12.12	27.01.10	Development of Ghats			8.65	95% progress achieved
Kolkata	10.23	27.01.10	Prevention of pollution of Beliaghata Circular Canal joining Ganga			4.69	53% progress achieved
Chandannagar	4.94	01.02.10	Development of Ghats			4.26	100% progress achieved
Kolkata	8.82	28.01.10	Resuscitation of Chetla Boat Canal joining Ganga			4.97	89% progress achieved
Howrah	5	27.01.10	Development of Electric Crematoria			0.6	35% progress achieved
Khardah	3.56	01.02.10	Development of Ghats			3.44	100% progress achieved
Kolkata	13.96	27.01.10	Development of Ghats			4.18	70% progress achieved
Naihati	11.59	01.02.10	Development of Ghats			9.98	95% progress achieved
Kolkata	14	29.01.10	RFD & Electric Crematoria at Nimtolaghat			0	Nil
Howrah	8.99	02.02.10	Development of Ghats			5.03	95% progress achieved
Rishra	3.44	03.02.10	Development of Ghats			2.33	100% progress achieved
Serampore	4.07	29.01.10	Development of Ghats			3.2	100% progress achieved
Panihati	12.76	24.06.10	Development of 16 Ghats			9.96	95% progress achieved
Kamarhati	13.72	24.06.10	Development of 13 Ghats			7.27	95% progress achieved
Bally	5.32	29.06.10	Development of 7 Ghats			3.77	95% progress achieved
Titagarh	1.86	29.06.10	Development of 4 Ghats			1.7	95% progress achieved
Maheshtala	9.57	16.11.10	RFD & EC			4.57	75% progress achieved
Budge-Budge	5.39	22.02.11	RFD			0.61	30% progress achieved
Halisahar	14.66	22.02.11	RFD & EC			1.91	30% progress achieved
Hoogly-Chinsurah	13.081	22.02.11	RFD & EC			3.23	50% progress achieved
North Barrackpore	6.66	22.02.11	RFD			0.88	25% progress achieved
Uttarpara-Kotrung	9.65	22.02.11	RFD			1.42	35% progress achieved
Konnagar	5.91	22.02.11	RFD			0.65	35% progress achieved
Gayeshpur	168.67	01.03.11	Sewerage system & STP	8.23		0.08	Bidding stage
Bhatpara	228.52	01.03.11	Sewerage system & STP	31		0.65	-do-
Kalyani	57.87	01.03.11	Sewerage system & STP	5		0.38	-do-
<b>Sub Total</b>	<b>659.411</b>			<b>44.23</b>		<b>90.80</b>	