

**Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As on 30th June, 2013)**

Rs. in crores

State/ Town	Project code	Project cost	Date of Sanction	Nature of works	STP capacity to be created (in MLD)	Funds released by GoI & State			Total expenditure incurred (including State share)	Present Status
						GoI	State	Total		
<b>Uttar Pradesh</b>										
Allahabad	2.1.01	305.34	6.5.2010	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga	105.00	163.60	70.11	233.71	205.34	Works under implementation, 72% progress achieved.
Allahabad	2.1.02	142.00	22.2.2011	Sewerage work in Swerage District-E	0	69.50	29.79	99.29	96.16	Works under implementation. 70% progress achieved.
Garmukteshwar	2.1.03	46.51	24.2.2011	Sewerage system & STP works	9.00	15.38	6.59	21.97	15.74	Works under implementation. 49% progress achieved.
Moradabad (Ramganga)	2.1.04	279.91	24.2.2011	Sewerage system & STP works (Phase I)	58.00	44.96	19.27	64.23	54.02	Works under implementation. 19% progress achieved.
Kannauj (Kali)	2.1.05	43.66	24.2.2011	Sewerage system & STP works (Phase II)	1.00	7.25	3.11	10.36	10.36	Works under implementation. 32% progress achieved.
Varanasi	2.1.06	27.28	29.3.2011/ 29.8.2011	Development of area around Assi Ghat	0	4.26	1.83	6.09	0.72	Work under implementation through C&DS wing of UPJN. 12% progress
Varanasi	2.2.01	496.90	14.7.2010	JICA assisted Ganga Action Plan Phase-II Project at Varanasi	140.00	60.00	10.59	70.59	67.4	Works under implementation, 12 % progress achieved.
<b>Sub Total</b>		<b>1341.60</b>			<b>313.00</b>	<b>364.95</b>	<b>141.29</b>	<b>506.24</b>	<b>449.74</b>	