

Status of Approved Projects under National Ganga River Basin Authority (NGRBA)(As of September, 2012)

Rs. in crores							
State/ Town	Project cost	Date of Sanction	Nature of works	STP capacity to be created (in MLD)	Funds released by GoI & State	Total expenditure incurred (including State share)	Present Status
Uttar Pradesh							
Allahabad	305.34	6.5.2010	Sewerage system, STPs, community toilet complexes, dhobi ghats, PP&A	105	157.37	157.37	Works under implementation, 53 % progress achieved.
Allahabad	142	22.2.2011	Sewerage work in District-E	-NIL-	56.5	56.5	Works under implementation. 45% progress achieved.
Varanasi	496.9	14.7.2010	Sewerage system, STP, community toilet complexes, dhobi ghats, PP&A	140	70.59	32.49	Bidding Stage
Varanasi	27.28	29.3.2011	Development of area around Assi Ghat	-NIL-	6.08	0.26	Work under implementation through C&DS wing of UPJN. 5% progress achieved.
Garmukteshwar	46.51	24.2.2011	Sewerage system & STP	9	10.98	12.78	Works under implementation. 30% progress achieved.
Kannauj	43.66	24.2.2011	Sewerage system & STP	1	10.36	7.25	Works under implementation. 6% progress achieved.
Moradabad (Ramganga)	279.91	24.2.2011	Sewerage system & STP	58	64.23	33.48	Works under implementation. 7% progress achieved.
Sub Total	1341.6			313	376.11	300.13	