

SANCTION/PROGRESS OF SCHEMES UNDER NGRBA

[Rupees in Lakhs]

Sno	SCHEME NAME	TYPE	SANC. COST TILL 31/03/2011	SANC. DATE	COMP. DATE	%AGE PHY PRG	C.EXP TILL MAR.2010	C.EXP TILL Mar.11	EXP. DURING 2010-2011	STATUS
-----	-------------	------	----------------------------------	---------------	---------------	--------------------	---------------------------	-------------------------	-----------------------------	--------

NATIONAL GANGA RIVER BASIN

STATE : UTTAR PRADESH

CITY : ALLAHABAD

1	Sewerage works in Se werage District "E"	I&D	14200.00	22/02/2011	28/02/2013		.00	.00	.00	O
2	Sewerage and non-ser erage(SPS,STP,CTC,Dh obi Ghat and PP&A)	STP	30534.00	06/05/2010	31/03/2013	2	.00	3110.14	3110.14	O
	CITY TOTAL		44734.00				.00	3110.14	3110.14	

CITY : GARMUKTESHWAR

3	Sewerage System and Sewage Treatment Pla nt (9 nld)	STP	4651.00	22/02/2011	31/08/2013		.00	.00	.00	O
	CITY TOTAL		4651.00				.00	.00	.00	

CITY : KANNAUJ

4	Sewerage Scheme(Phas e-II)	I&D	4366.00	24/02/2011	31/08/2012		.00	.00	.00	O
	CITY TOTAL		4366.00				.00	.00	.00	

CITY : MORADABAD

5	Sewerage & Sewage T reatment Plant (58 m ld)	STP	27991.00	24/02/2011	28/02/2014		.00	.00	.00	O
	CITY TOTAL		27991.00				.00	.00	.00	

CITY : VARANASI

6	Development of Area around Assi Ghat	RFD	2532.72	29/03/2011	31/03/2013		.00	.00	.00	O
7	Sewerage Network,SPS ,STP,CTC, Dhobi Ghat and PP&A	STP	49690.00	14/07/2010	/ /		.00	3249.00	3249.00	O
	CITY TOTAL		52222.72				.00	3249.00	3249.00	

	STATE TOTAL		133964.720				.00	6359.14	6359.14	
--	-------------	--	------------	--	--	--	-----	---------	---------	--

--> REFERS TO REVISED COST AND REVISED DATE

* --> REFERS TO SCHEMES NOT YET APPROVED

C --> COMPLETED, O--> ONGOING, D--> DROPPED

AFF--> AFFORESTATION, BW--> BOUNDRY WALL, LCS--> LOW COST SANITATION

PID--> PART OF I&D, CRE--> ELECTRIC CREMATORIA

RM--> RISING MAIN, I&D--> INTERCEPTION & DIVERSION, LA--> LAND ACQUISITION

PP--> PUBLIC PARTICIPATION, OTH--> OTHER(MISCELLANEOUS WORK), MPS--> MAIN PUMPING STATION

RFD--> RIVER FRONT DEVELOPMENT, STP--> SEWAGE TREATMENT PLANT, P-S--> PART OF STP

IPS--> INTERMEDIATE PUMPING STATION, IWC--> IMPROVED WOOD CREMATORIA, SWM--> COMPOST YARD

PLC--> PART OF LCS