

## SANCTION/PROGRESS OF SCHEMES UNDER NGRBA

[Rupees in Lakhs]

Sno	SCHEME NAME	TYPE	SANC. COST TILL 31/03/2011	SANC. DATE	COMP. DATE	%AGE PHY PRG	C.EXP TILL MAR.2010	C.EXP TILL Mar.11	EXP. DURING 2010-2011	STATUS
<b><u>NATIONAL GANGA RIVER BASIN</u></b>										
STATE : WEST BENGAL -----										
CITY : BAIDYABATI										
1	River Front Development	RFD	504.90	02/02/2010	31/05/2011		.00	.00	.00	O
	CITY TOTAL		504.90				.00	.00	.00	
CITY : BALLY										
2	River Front Development 7 ghats	RFD	532.27	29/06/2010	31/10/2011		.00	.00	.00	O
	CITY TOTAL		532.27				.00	.00	.00	
CITY : BANSBERIA										
3	River Front Development of ghats	RFD	1211.72	27/01/2010	31/03/2011	50	.00	250.77	250.77	O
	CITY TOTAL		1211.72				.00	250.77	250.77	
CITY : BHATPARA										
4	Sewerage System & Sewage Treatment Plant (31 mld)	STP	22852.02	01/03/2011	28/02/2014		.00	.00	.00	O
	CITY TOTAL		22852.02				.00	.00	.00	
CITY : BUDGE BUDGE										
5	River Front Development	RFD	499.53	22/02/2011	31/05/2012		.00	.00	.00	O
	CITY TOTAL		499.53				.00	.00	.00	
CITY : CHANDANNAGAR										
6	River Front Development	RFD	494.37	01/02/2010	30/04/2012	60	.00	220.17	220.17	O
	CITY TOTAL		494.37				.00	220.17	220.17	
CITY : GAYESHPUR										
7	Sewerage System & Sewage Treatment Plant (8.28 mld)	STP	16867.45	22/02/2011	28/02/2014		.00	.00	.00	O
	CITY TOTAL		16867.45				.00	.00	.00	
CITY : HOOGLY-CHINSURA										
8	Electric Crematoria	EC	39.72	22/02/2011	31/05/2012		.00	.00	.00	O
9	River Front Development	RFD	1171.78	22/02/2011	31/05/2012		.00	.00	.00	O
	CITY TOTAL		1211.50				.00	.00	.00	
CITY : HALISHAHAR										
10	Electric Crematoria	EC	204.49	22/02/2011	31/05/2012		.00	.00	.00	O
11	River Front Development	RFD	1153.06	22/02/2011	31/05/2012		.00	.00	.00	O
	CITY TOTAL		1357.55				.00	.00	.00	
CITY : HOWRAH										
12	Electric Crematoria	EC	500.00	27/01/2010	31/07/2012		.00	52.55	52.55	O
13	River Front Development	RFD	899.86	02/02/2010	30/04/2012	10	.00	52.55	52.55	O
	CITY TOTAL		1399.86				.00	105.10	105.10	
CITY : KALYANI										
14	Sewerage System & Sewage Treatment Plant (8.28 mld)	STP	5787.80	01/03/2011	28/02/2014		.00	.00	.00	O
	CITY TOTAL		5787.80				.00	.00	.00	

## SANCTION/PROGRESS OF SCHEMES UNDER NGRBA

[Rupees in Lakhs]

Sno	SCHEME NAME	TYPE	SANC. COST TILL 31/03/2011	SANC. DATE	COMP. DATE	%AGE PHY PRG	C.EXP TILL MAR.2010	C.EXP TILL Mar.11	EXP. DURING 2010-2011	STATUS
CITY : KHARDAH										
15	River Front Development	RFD	355.99	01/02/2010	30/04/2012	50	.00	133.79	133.79	O
	CITY TOTAL		355.99				.00	133.79	133.79	
CITY : KOLKATA										
16	I&D and Afforestation	I&D	1022.69	27/01/2010	30/11/2012	30	.00	238.89	238.89	O
17	Resuscitation of Chaita Boat Canal Joining Ganga	I&D	882.53	29/01/2010	30/11/2012		.00	.00	.00	O
18	River Front Development	RFD	1396.45	27/01/2010	31/07/2012	15	.00	175.25	175.25	O
19	River Front Development, Electric Crematoria	RFD	1400.39	29/01/2010	31/12/2012		.00	.00	.00	O
	CITY TOTAL		4702.06				.00	414.14	414.14	
CITY : KAMARAHATI										
20	River Front Development of 13 ghats	RFD	1371.88	24/06/2010	30/09/2011		.00	.00	.00	O
	CITY TOTAL		1371.88				.00	.00	.00	
CITY : KONNAGAR										
21	River Front Development	RFD	546.91	22/02/2011	31/05/2012		.00	.00	.00	O
	CITY TOTAL		546.91				.00	.00	.00	
CITY : MAHESHTALA										
22	River Front Development and Electric Crematoria	RFD	957.58	16/11/2010	28/02/2012		.00	.00	.00	O
	CITY TOTAL		957.58				.00	.00	.00	
CITY : NAINHATI										
23	River Front Development	RFD	1159.39	01/02/2010	30/04/2012	40	.00	252.20	252.20	O
	CITY TOTAL		1159.39				.00	252.20	252.20	
CITY : NORTH BARRACKPORE										
24	River Front Development	RFD	666.06	22/02/2011	31/05/2012		.00	.00	.00	O
	CITY TOTAL		666.06				.00	.00	.00	
CITY : PANIHATI										
25	River Front Development of 16 ghats	RFD	1276.18	24/06/2010	30/09/2011		.00	.00	.00	O
	CITY TOTAL		1276.18				.00	.00	.00	
CITY : RISHRA										
26	River Front Development	RFD	344.36	03/02/2010	30/04/2012	65	.00	157.96	157.96	O
	CITY TOTAL		344.36				.00	157.96	157.96	
CITY : SERAMPORE										
27	River Front Development	RFD	407.32	29/01/2010	30/04/2012	50	.00	199.32	199.32	O
	CITY TOTAL		407.32				.00	199.32	199.32	
CITY : TITAGARH										
28	River Front Development of 4 ghats	RFD	186.81	29/06/2010	30/09/2011		.00	.00	.00	O
	CITY TOTAL		186.81				.00	.00	.00	

## SANCTION/PROGRESS OF SCHEMES UNDER NGRBA

[Rupees in Lakhs]

Sno	SCHEME NAME	TYPE	SANC. COST TILL	SANC. DATE 31/03/2011	COMP. DATE	%AGE PHY PRG	C.EXP TILL MAR.2010	C.EXP TILL Mar.11	EXP. DURING 2010-2011	STATUS
CITY : UTTARPARA KOTRANG										
29	River Front Developm ent	RFD	893.52	22/02/2011	31/05/2012		.00	.00	.00	0
	CITY TOTAL		893.52				.00	.00	.00	
	STATE TOTAL		65587.030				.00	1733.45	1733.45	
~~~~~										
	GRAND TOTAL		258867.250				.00	8114.18	8114.18	
~~~~~										

# --&gt; REFERS TO REVISED COST AND REVISED DATE

\* --&gt; REFERS TO SCHEMES NOT YET APPROVED

C --&gt; COMPLETED, O--&gt; ONGOING, D--&gt; DROPPED

AFF--&gt; AFFORESTATION, BW--&gt; BOUNDARY WALL, LCS--&gt; LOW COST SANITATION

PID--&gt; PART OF I&amp;D, CRE--&gt; ELECTRIC CREMATORIA

RM--&gt; RISING MAIN, I&amp;D--&gt; INTERCEPTION &amp; DIVERSION, LA--&gt; LAND ACQUISITION

PP--&gt; PUBLIC PARTICIPATION, OTH--&gt; OTHER(MISCELLANEOUS WORK), MPS--&gt; MAIN PUMPING STATION

RFD--&gt; RIVER FRONT DEVELOPMENT, STP--&gt; SEWAGE TREATMENT PLANT, P-S--&gt; PART OF STP

IPS--> INTERMEDIATE PUMPING STATION, IWC--> IMPROVED WOOD CREMATORIA, SWM--> COMPOST  
YARD

PLC--&gt; PART OF LCS