

Progress status of NGRBA Projects in the Basin States (As on 30th June, 2013)													
													Rs. in crores
S. No.	State	Total Sanctioned costs	STP capacity (in mld)	Release of fund			Total expenditure till March, 2013	Total Expenditure during 1st Qtr of 2013-14	Total Expenditure till 30th June, 2013 (GoI &	No. of projects not started	No. of projects started	No. of projects completed	Total No. of projects
				GOI	State	Total							
1	Uttarakhand (15 projects in 11 towns)	155.61	31.30	46.81	9.56	56.37	35.29	9.46	44.75	2	13	0	15
2	Uttar Pradesh (7 projects in 5 towns)	1341.60	313.00	364.95	141.29	506.24	420.88	28.86	449.74	0	7	0	7
3	Bihar(4 projects in 4 towns)	441.86	82.00	35.37	36.15	71.52	44.79	23.82	68.61	0	4	0	4
4	West Bengal (27 projects in 23 towns)	659.41	44.23	166.48	71.36	237.84	146.53	13.34	159.87	2	12	13	27
	TOTAL	2598.48	470.53	613.61	258.36	871.97	647.49	75.48	722.97	4	36	13	53